

Change Order No. 003
(Form C-00 63 63) MA

Date of Issuance: 12/18/2025

Effective Date: 12/18/2025

Project: Grove Pond WTF PFAS System Improvements	Owner: Ayer, MA	Owner's Contract No.:
Contract: Grove Pond WTF PFAS System Improvements		Date of Contract: 3/13/2025
Contractor: R. H. White Construction Co., Inc.		Engineer's Project No.: 0234594.03

The Contract Documents are modified as follows upon execution of this Change Order:

- Addition of friction clamps on the Pump Station discharge line.
- Installation of a swing gate on the Clearwell.
- Addition of fencing along the property line on the south side of the site with credit to remove furnishing of trees in this area.
- Extension of Substantial Completion date due to National Grid delays.

Attachments (list documents supporting change):

PCO-011 Friction Clamp; PCO-012 Additional Fencing; PCO-013 Clearwell Ladder Gate; RH White Schedule Impact letter dated 11/17/2025

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIMES:

Original Contract Price:

\$4,362,000.00

Increase from previously approved Change Orders No. 1 to No. 2:

\$266,035.98

Contract Price prior to this Change Order:

\$4,628,035.98

Increase of this Change Order:

\$29,801.70

Contract Price incorporating this Change Order:

\$4,657,837.68

Original Contract Times: Working days Calendar days

Substantial completion (date): 1/7/2026

Ready for final payment (date): 3/28/2026

Increase from previously approved Change Orders No. 1 to No. 2:

Substantial completion (days): 1/7/2026

Ready for final payment (days): 8/29/2026

Contract Times prior to this Change Order:

Substantial completion (date): 1/7/2026

Ready for final payment (date): 3/28/2026

Increase of this Change Order:

Substantial completion (days): 53 days

Ready for final payment (days): 0 days

Contract Times with all approved Change Orders:

Substantial completion (date): 2/28/2026

Ready for final payment (date): 8/29/2026

RECOMMENDED:

By: 

Engineer (Authorized Signature)

Date: 12/19/2025

ACCEPTED:

By: _____

Owner (Authorized Signature)

Date: _____

ACCEPTED:

By: _____

Contractor (Authorized Signature)

Date: _____